

Olivas Links Golf Course Infrastructure Update 8/7/25

Interim temporary trailers will be delivered to the course on August 18. These trailers will be used until our new temporary trailers are installed.

The site plan for them has been approved and permits issued. Electrical and plumbing connection contracts are being finalized. Procurement for ADA ramps is in process and possible temporary stairs. The interim trailers will be in the parking lot across from the putting green. Once here, electrical, plumbing hookups, migration of merchandise from the old trailers and computer installation will commence. We do not have a timeline for these activities yet. This is our first major physical milestone about to be completed.

The **new temporary trailers** fabricator has received the final change order two weeks ago for the kitchen facility. Fabrication has commenced. As mentioned earlier the fabrication time will be between 45 to 60 days. Meanwhile the city will be moving forward to secure bid packages for contracts packages for grading, compaction, plumbing and electrical services. Once these new trailers are installed the interim temporary trailers will be removed and staff, merchandise and computers will migrate back to them.

Our appreciation to Assistant City Manager Brick Conner for his efforts on this project.

Finally, we ask you to call the **police** at **(805) 339-4400** to report intrusions on the golf course by people who do not belong there. No one wants to accidentally hurt anyone with a golf ball. Thank you.

William Gohlke

Vice President, Olivas Links Senior Men's Club